



**southburlington**  
VERMONT

## South Burlington STP 5200(17) Market Street Reconstruction

WEEKLY PROJECT UPDATE  
September 9, 2019 to September 13, 2019

Market Street remains closed to **pedestrian, bicyclists and vehicular thru traffic; however, all residences and business are still accessible. Traffic control will be present, and travelers are asked to follow the flaggers direction to get through the work zones safely. As with all roadway projects, delays are to be expected, please account for additional travel time when traveling through the project.**

Work on the west end of the project which will include:

- Utility Installation work to continue.
- Subbase for new sidewalks from Dorset to the school drive.
- The Fencing subcontractor will be on site to install fence rail at the box culvert at the end of the week.
- On Sunday September 8<sup>th</sup>, GMP will be on site at transfer the remaining power from the existing MTC switch at Mary Street to the new Switch set at Mary Street in 2018. This transfer is expected to happen at 6:00am.
- New Curbing from Dorset Street to the existing curbing just east of the school entrance will be installed the week of September 16<sup>th</sup>.

Additionally, work will continue for the middle of the project from the school drive to Hinesburg Rd.

Work will include:

- Installation of concrete sidewalk in front of #310 Market Street is planned for the week of September 9<sup>th</sup>.
- The Electrical Contractor will continue to install street lights from the intersection with the School Drive to Hinesburg Rd.
- Cleanup and preparation for final paving in October.

**This work will require excavation and then backfilling of trenches. Expect single lane traffic, and workers and equipment in the roadway. The contractor is required to conduct extensive compaction efforts using a vibratory roller to prevent settlement of the excavations in the future. Expect vibrations.**

Your safety is our top priority so remember to follow all traffic control signs and provide the flaggers and workers your undivided attention.

There also will continue to be construction activity on site for four other projects, operating concurrently, but separately from the Market Street Project and there may be traffic delays associated with these project related activities as well.

**A well drilling contractor for one of the other projects will be working just outside of the project limits to drill a Geothermal well beginning Monday morning. They will be working just off the edge of pavement at the school entrance.**

If you have any questions or comments, please contact Craig Plumb, Resident Engineer at [cplumb@gpinet.com](mailto:cplumb@gpinet.com).

In the event of an emergency call 911.